

# Avonmore Associates

SPECIALISTS IN TURF MANAGEMENT

## Cheltenham Croquet Club



Following on from the successful re-construction of 3 lawns back in 2002 **Avonmore Associates** were back at Cheltenham Croquet Club to re-level 4 additional lawns and update the irrigation system. Works commenced Tuesday 1st September 2011 :

- 1) Sprinklers heads were removed and pipe work capped off
- 2) The top 50mm of lawn was removed by means of using our combinator machine. All necessary turf was removed in a single working day.



- 3) Once the top was removed the entire area was re-levelled using a laser guided grading machine.
- 4) The irrigation system was re-commissioned with new Hunter G875E valve in head sprinklers being installed.



- 5) Seed bed preparation took place before a new grass seed mix of Bar-fescue was sown.
- 6) All ground works were complete within a period 10 days?
- 7) Seed germination took place within 15 days thanks to the unusually warm September
- 8) In addition to the ground works the old section steel water storage tank was removed and replaced new 10m<sup>3</sup> pre-moulded medium density polyethylene
- 9) Equipment used to execute the contract consisted of:
  - 3no John Deere compact tractors 1no 4310 and 2no 4720
  - Blec Global Combinator
  - Blec Global laser grader
  - Harley stone rake.
  - Blec Global blecavator
  - Blec Global Multi-seeder
- 10) The first mowing operation should take place week commencing 17th October
- 11) The lawns will be reopened in time for the 2012 season

***Cheltenham Croquet Club is also home to the Croquet Association.***



**DESIGN • CONSTRUCTION • IRRIGATION • MAINTENANCE**

PO Box 3117, Stratford-upon-Avon, Warwickshire, CV37 7ZH  
e: [info@avonmore-associates.co.uk](mailto:info@avonmore-associates.co.uk) t: 01789 293439

**[www.avonmore-associates.co.uk](http://www.avonmore-associates.co.uk)**

Partners: Brian G Buttler, Philip A Buttler • Technical Consultant: John A Shepherd